CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/CEMENT/2013-14 Date: 29.07.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. R. Shivaram,** Contractor, Bangalore.
NAME OF THE WORK	:	Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	:	EE/DD/WO/79/2013-14 Dated: 27.07.2013
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	Standard Consistency	IS-4031 (Part -4)	29.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5)	195 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	470 Minutes	Not More than 600 Minutes
3	Soundness by the Le-Chatelier method	IS-4031 (Part 3)	1 mm	Not more than 10 mm

AE W-12

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯ... ಪಾಲಕ ... ಇಂಜಿನಿಯರ್ ಅವರು
ಕೆಬ್ಬಿಹಳ್ಳಿ ಉಪವಿ... ... ಬೆಂಗಳೂರು.
ಬೃಹತ್ ಬೆಂಗಳೂರು ... ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/SAND/2013-14 : 29.07.2013

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. R. Shivaram,** Contractor, Bangalore.

Name of Work : Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/79/2013-14 Dated: 27.07.2013

Date of Testing : 29.07.2013

Material : Sand Total Wt. of Aggregates in gms 2000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	91	4.55	4.55	95.5	90-100
2.36	238	11.90	16.45	83.6	75-100
1.18	495	24.75	41.20	58.8	55-90
600 Micron	432	21.60	62.80	37.2	35-59
300 Micron	502	25.10	87.90	12.1	8-30
150 Micron	186	9.30	97.20	2.8	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/SAND/2013-14 : 30.07.2013

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. R. Shivaram,** Contractor, Bangalore.

Name of Work : Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/79/2013-14 Dated: 27.07.2013

Date of Testing : 30.07.2013

Material : Sand Total Wt. of Aggregates in gms 2000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	85	4.25	4.25	95.8	90-100
2.36	232	11.60	15.85	84.2	75-100
1.18	486	24.30	40.15	59.9	55-90
600 Micron	428	21.40	61.55	38.5	35-59
300 Micron	496	24.80	86.35	13.7	8-30
150 Micron	195	9.75	96.10	3.9	0

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/CEMENT/2013-14

Date: 30.07.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. R. Shivaram,** Contractor, Bangalore.
NAME OF THE WORK	:	Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	:	EE/DD/WO/79/2013-14 Dated: 27.07.2013
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	Standard Consistency	IS-4031 (Part -4)	28.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	465 Minutes	Not More than 600 Minutes
3	Soundness by the Le-Chatelier method	IS-4031 (Part 3)	1 mm	Not more than 10 mm

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು.
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/AGG/2013-14 : 29.07.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. R. Shivaram,** Contractor, Bangalore.

Name of Work : Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/79/2013-14 Dated: 27.07.2013

Date of Testing : 29.07.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **25400**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	982	3.87	3.87	96.13	95-100
20	16325	64.27	68.14	31.86	30-70
10	5148	20.27	88.41	11.59	10-35
4.75	2316	9.12	97.52	2.48	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/AGG/2013-14 : 30.07.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. R. Shivaram,** Contractor, Bangalore.

Name of Work : Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/79/2013-14 Dated: 27.07.2013

Date of Testing : 30.07.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **25400**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	956	3.76	3.76	96.24	95-100
20	16235	63.92	67.68	32.32	30-70
10	5213	20.52	88.20	11.80	10-35
4.75	2361	9.30	97.50	2.50	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14

06.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 7^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.07.2013	06.08.2013	8.196	376.4	16.73
2	30.07.2013	06.08.2013	8.155	350.5	15.58
3	30.07.2013	06.08.2013	8.178	365.4	16.24

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14 27.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.07.2013	27.08.2013	8.238	498.4	22.15
2	30.07.2013	27.08.2013	8.219	489.6	21.76
3	30.07.2013	27.08.2013	8.185	475.6	21.14

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14

06.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 7^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.07.2013	06.08.2013	8.146	367.5	16.33
2	30.07.2013	06.08.2013	8.213	374.3	16.64
3	30.07.2013	06.08.2013	7.958	355.9	15.82

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14

27.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.07.2013	27.08.2013	8.310	508.7	22.61
2	30.07.2013	27.08.2013	8.254	485.2	21.56
3	30.07.2013	27.08.2013	8.286	496.3	22.06

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪೆದ್ದನಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14

07.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 7^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	31.07.2013	07.08.2013	8.190	380.5	16.91
2	31.07.2013	07.08.2013	8.171	363.2	16.14
3	31.07.2013	07.08.2013	8.264	390.4	17.35

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14

28.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	31.07.2013	28.08.2013	8.251	483.5	21.49
2	31.07.2013	28.08.2013	8.302	507.4	22.55
3	31.07.2013	28.08.2013	8.278	496.8	22.08

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಿಕಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14

07.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 7^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	31.07.2013	07.08.2013	8.173	381.5	16.96
2	31.07.2013	07.08.2013	7.996	350.7	15.59
3	31.07.2013	07:08.2013	8.138	364.8	16.21

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಮಣಮಹರ್ಷಿನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190; Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.12/RS/CUBE/2013-14

28.08.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. R. Shivaram,** Contractor, Bangalore.
Name of the work	: Providing cement concrete roads at Kammagondanahalli Area in Ward No. 12 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/79/2013-14 Dated: 27.07.2013
Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2004)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	31.07.2013	28.08.2013	8.228	501.8	22.30
2	31.07.2013	28.08.2013	8.201	492.7	21.90
3	31.07.2013	28.08.2013	8.185	480.2	21.34

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned with CamScanner